

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	September		October				November				December	
							8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12
1		Everest Project Program (Revised on 11.09.2017)	79 days	Mon 9/11/17	Tue 11/28/17													
2		Civil Works	61 days	Mon 9/11/17	Fri 11/10/17													
3		Roof top	39 days	Mon 9/11/17	Thu 10/19/17													
4		Water proofing membrain	2 days	Mon 9/11/17	Tue 9/12/17													
5		Protective concrete	1 day	Thu 9/14/17	Thu 9/14/17													
6		Balance Plastering work	10 days	Fri 9/15/17	Sun 9/24/17													
7		Sky lights	15 days	Mon 9/25/17	Mon 10/9/17													
8		Planting works	15 days	Mon 9/25/17	Mon 10/9/17													
9		Tiling	15 days	Mon 9/25/17	Mon 10/9/17													
10		Painting	7 days	Tue 10/10/17	Mon 10/16/17													
11		Grating for drains	10 days	Tue 10/10/17	Thu 10/19/17													
12		Aluminium and glazing	20 days	Mon 9/25/17	Sat 10/14/17													
13		Turfing	8 days	Tue 10/10/17	Tue 10/17/17													
14		Steel Structure	20 days	Sat 9/30/17	Thu 10/19/17													
15		Removing material hoist	6 days	Wed 10/11/17	Mon 10/16/17													
16		Ground floor	60 days	Mon 9/11/17	Thu 11/9/17													
17		Transformer room construction	14 days	Wed 9/13/17	Tue 9/26/17													
18		Groun bearing slab and power floating stage 1	8 days	Mon 9/11/17	Mon 9/18/17													
19		Groun bearing slab and power floating stage 2	10 days	Sun 9/24/17	Tue 10/3/17													
20		Ramp finishing	5 days	Wed 11/1/17	Sun 11/5/17													
21		Planter construction at main entrance area	8 days	Mon 9/11/17	Mon 9/18/17													
22		Planter construction at South side area	8 days	Wed 10/4/17	Wed 10/11/17													
23		Planter construction along the Road	10 days	Tue 10/17/17	Thu 10/26/17													
24		Water feature wall construction	12 days	Thu 9/14/17	Mon 9/25/17													
25		Balance civil works in lift lobby (genarator	15 days	Mon 9/11/17	Mon 9/25/17													
26		Disable ramp	4 days	Tue 9/19/17	Fri 9/22/17													
27		Planting works	15 days	Fri 9/29/17	Fri 10/13/17													
28		Tiling	20 days	Fri 9/29/17	Wed 10/18/17													
29		Granite	20 days	Fri 9/29/17	Wed 10/18/17													
30		Painting	25 days	Tue 9/26/17	Fri 10/20/17													
31		Aluminium and glazing	20 days	Sat 10/14/17	Thu 11/2/17													
32		Celling	15 days	Fri 9/29/17	Fri 10/13/17													
33		Front steel canopy	15 days	Tue 9/26/17	Tue 10/10/17													
34		Boundray wall construction	15 days	Tue 10/17/17	Tue 10/31/17													
35		Rain water drain construction	12 days	Tue 10/17/17	Sat 10/28/17													
36		Manhole construction (strom water and waste)	12 days	Tue 10/17/17	Sat 10/28/17													
37		Road construction	12 days	Sun 10/29/17	Thu 11/9/17													
38		Carpark Mezzanine Floor	56 days	Mon 9/11/17	Sun 11/5/17													
39		Masonry work	4 days	Mon 9/11/17	Thu 9/14/17													
40		Painting	30 days	Mon 9/11/17	Tue 10/10/17													
41		Aluminium and glazing	12 days	Mon 9/25/17	Fri 10/6/17													
42		Power floating	12 days	Mon 9/25/17	Fri 10/6/17													
43		Tiling	5 days	Wed 10/11/17	Sun 10/15/17													
44		Ramp finishing	5 days	Wed 11/1/17	Sun 11/5/17													
45		2nd to 5th floor	52 days	Mon 9/11/17	Wed 11/1/17													
46		Tiling	52 days	Mon 9/11/17	Wed 11/1/17													

Critical		Split		Finish-only		Baseline Milestone		Manual Summary		Inactive Task	
Critical Split		Task Progress		Duration-only		Milestone		Project Summary		Inactive Milestone	
Critical Progress		Manual Task		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task		Start-only		Baseline Split		Summary		External Milestone		Deadline	

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	September			October				November				December		
							8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26
47		Internal	15 days	Mon 9/11/17	Mon 9/25/17															
48		External (balcony)	20 days	Fri 10/13/17	Wed 11/1/17															
49		Painting	50 days	Mon 9/11/17	Mon 10/30/17															
50		Ceiling	30 days	Mon 9/11/17	Tue 10/10/17															
51		Aluminium	35 days	Mon 9/11/17	Sun 10/15/17															
52		Timber doors	35 days	Mon 9/11/17	Sun 10/15/17															
53		Balcony Glass rail	12 days	Tue 9/12/17	Sat 9/23/17															
54		Bath room vanity top finishing	20 days	Mon 9/11/17	Sat 9/30/17															
55		Bath room fitting fixing	30 days	Sun 9/24/17	Mon 10/23/17															
56		Shower partition	30 days	Fri 9/29/17	Sat 10/28/17															
57		Light fitting installation	30 days	Mon 9/25/17	Tue 10/24/17															
58		Pantry installation	35 days	Sun 9/24/17	Sat 10/28/17															
59		AC installation	35 days	Sun 9/24/17	Sat 10/28/17															
60		Duct door installation	15 days	Sun 9/24/17	Sun 10/8/17															
61		Timber flooring 4th to 4th M	5 days	Wed 9/20/17	Sun 9/24/17															
62		Stair case handrail 4th to 4th M	14 days	Mon 9/25/17	Sun 10/8/17															
63		Granite for lift lobby	15 days	Wed 10/11/17	Wed 10/25/17															
64		SKK paint for lift lobby	5 days	Wed 10/11/17	Sun 10/15/17															
65		1st floor	58 days	Mon 9/11/17	Tue 11/7/17															
66		Tiling	10 days	Tue 10/24/17	Thu 11/2/17															
67		Internal Balance work	8 days	Tue 10/24/17	Tue 10/31/17															
68		External (balcony)	10 days	Tue 10/24/17	Thu 11/2/17															
69		Painting	50 days	Mon 9/11/17	Mon 10/30/17															
70		Ceiling	40 days	Mon 9/11/17	Fri 10/20/17															
71		Aluminium	55 days	Mon 9/11/17	Sat 11/4/17															
72		Timber doors	55 days	Mon 9/11/17	Sat 11/4/17															
73		Balcony Glass rail	7 days	Tue 10/24/17	Mon 10/30/17															
74		Bath room vanity top finishing	20 days	Mon 9/11/17	Sat 9/30/17															
75		Bath room fitting fixing	55 days	Mon 9/11/17	Sat 11/4/17															
76		Shower partition	55 days	Mon 9/11/17	Sat 11/4/17															
77		Light fitting installation	55 days	Mon 9/11/17	Sat 11/4/17															
78		Pantry installation	25 days	Mon 9/25/17	Thu 10/19/17															
79		AC installation	10 days	Sun 10/29/17	Tue 11/7/17															
80		Duct door installation	15 days	Sun 9/24/17	Sun 10/8/17															
81		Granite for lift lobby	3 days	Thu 10/26/17	Sat 10/28/17															
82		SKK paint for lift lobby	1 day	Mon 10/16/17	Mon 10/16/17															
83		External finishing	54 days	Mon 9/18/17	Fri 11/10/17															
84		Painting	10 days	Wed 11/1/17	Fri 11/10/17															
85		Planting works	25 days	Mon 9/18/17	Thu 10/12/17															
86		Planter mesh rail	20 days	Sat 9/23/17	Thu 10/12/17															
87		Removing scaffolding	15 days	Tue 10/3/17	Tue 10/17/17															
88		Removing H beams	4 days	Wed 10/18/17	Sat 10/21/17															
89		Balance external plaster	10 days	Sun 10/22/17	Tue 10/31/17															
90		Main stair case	35 days	Mon 9/11/17	Sun 10/15/17															
91		Painting	20 days	Mon 9/11/17	Sat 9/30/17															
92		Hand rail	20 days	Mon 9/11/17	Sat 9/30/17															

Critical		Split		Finish-only		Baseline Milestone		Manual Summary		Inactive Task	
Critical Split		Task Progress		Duration-only		Milestone		Project Summary		Inactive Milestone	
Critical Progress		Manual Task		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task		Start-only		Baseline Split		Summary		External Milestone		Deadline	

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	September			October				November				December		
							8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26
93		Step rendering	15 days	Sun 10/1/17	Sun 10/15/17															
94		MEP work	79 days	Mon 9/11/17	Tue 11/28/17															
95		Electrical	79 days	Mon 9/11/17	Tue 11/28/17															
96		Point wiring with wall conduiting	10 days	Mon 9/11/17	Wed 9/20/17															
97		roof Floor	7 days	Mon 9/11/17	Sun 9/17/17															
98		Car park mezzanine	7 days	Mon 9/11/17	Sun 9/17/17															
99		Ground floor	10 days	Mon 9/11/17	Wed 9/20/17															
100		DB instalation & Cable termination	20 days	Mon 9/11/17	Sat 9/30/17															
101		roof Floor	10 days	Mon 9/11/17	Wed 9/20/17															
102		Car park mezzanine	10 days	Mon 9/18/17	Wed 9/27/17															
103		Ground floor	10 days	Thu 9/21/17	Sat 9/30/17															
104		Cable ladder instalation for electrical	9 days	Mon 9/11/17	Tue 9/19/17															
105		roof Floor	3 days	Mon 9/11/17	Wed 9/13/17															
106		Car park mezzanine	3 days	Thu 9/14/17	Sat 9/16/17															
107		Ground floor	3 days	Sun 9/17/17	Tue 9/19/17															
108		Feeder cable laying	12 days	Mon 9/11/17	Fri 9/22/17															
109		1st floor	3 days	Mon 9/11/17	Wed 9/13/17															
110		2nd floor	3 days	Mon 9/11/17	Wed 9/13/17															
111		3rd floor	3 days	Mon 9/11/17	Wed 9/13/17															
112		4th floor	3 days	Mon 9/11/17	Wed 9/13/17															
113		4th mezzanine floor	3 days	Mon 9/11/17	Wed 9/13/17															
114		5th floor	3 days	Mon 9/11/17	Wed 9/13/17															
115		roof Floor	3 days	Thu 9/14/17	Sat 9/16/17															
116		Car park mezzanine	3 days	Sun 9/17/17	Tue 9/19/17															
117		Ground floor	3 days	Wed 9/20/17	Fri 9/22/17															
118		MSB	30 days	Mon 9/11/17	Tue 10/10/17															
119		MSB& internal cable installation	30 days	Mon 9/11/17	Tue 10/10/17															
120		Transformer	30 days	Mon 9/11/17	Tue 10/10/17															
121		Installation	30 days	Mon 9/11/17	Tue 10/10/17															
122		Genarator installation	60 days	Sat 9/30/17	Tue 11/28/17															
123		ATS installation	30 days	Sat 9/30/17	Sun 10/29/17															
124		Testing and commissioning	30 days	Mon 10/30/17	Tue 11/28/17															
125		ELV	15 days	Mon 9/11/17	Mon 9/25/17															
126		Point wiring	7 days	Mon 9/11/17	Sun 9/17/17															
127		Car park mezzanine	7 days	Mon 9/11/17	Sun 9/17/17															
128		Ground floor	7 days	Mon 9/11/17	Sun 9/17/17															
129		CCTV,SMATV,Telephone Fittings Installation	15 days	Mon 9/11/17	Mon 9/25/17															
138		Plumbing	54 days	Mon 9/11/17	Fri 11/3/17															
139		Cold / hot water pipe instalation including pressure	10 days	Mon 9/11/17	Wed 9/20/17															
140		Ground floor	10 days	Mon 9/11/17	Wed 9/20/17	1p/1l														
141		Sewer & Waste water pipe installation	15 days	Mon 9/11/17	Mon 9/25/17															
144		Storm water pipe installation	54 days	Mon 9/11/17	Fri 11/3/17															
154		AC	35 days	Mon 9/25/17	Sun 10/29/17															
155		Ventilation Fan & louver installation	15 days	Mon 9/25/17	Mon 10/9/17															
156		Roof floor	15 days	Mon 9/25/17	Mon 10/9/17															
157		Testing & commisioning	20 days	Tue 10/10/17	Sun 10/29/17															

Critical		Split		Finish-only		Baseline Milestone		Manual Summary		Inactive Task	
Critical Split		Task Progress		Duration-only		Milestone		Project Summary		Inactive Milestone	
Critical Progress		Manual Task		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task		Start-only		Baseline Split		Summary		External Milestone		Deadline	

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	September		October				November				December	
							8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12
158		Lift	69 days	Mon 9/11/17	Sat 11/18/17													
159		Installation	30 days	Mon 9/11/17	Tue 10/10/17													
160		Testing and commissioning	20 days	Mon 10/30/17	Sat 11/18/17													
161		Fire	71 days	Mon 9/11/17	Mon 11/20/17													
162		Fire detector wiring work	7 days	Mon 9/11/17	Sun 9/17/17													
163		Ground floor	7 days	Mon 9/11/17	Sun 9/17/17													
164		car park mezz floor	7 days	Mon 9/11/17	Sun 9/17/17													
165		Fire riser pipe installation	8 days	Sun 9/17/17	Sun 9/24/17													
166		Ground floor	5 days	Sun 9/17/17	Thu 9/21/17													
167		car park mezz floor	5 days	Wed 9/20/17	Sun 9/24/17													
168		landing valve installation	27 days	Sat 9/30/17	Thu 10/26/17													
169		1st floor	3 days	Sat 9/30/17	Mon 10/2/17													
170		2nd floor	3 days	Tue 10/3/17	Thu 10/5/17													
171		3rd floor	3 days	Fri 10/6/17	Sun 10/8/17													
172		4th floor	3 days	Mon 10/9/17	Wed 10/11/17													
173		4th mezz floor	3 days	Thu 10/12/17	Sat 10/14/17													
174		5th floor	3 days	Sun 10/15/17	Tue 10/17/17													
175		Roof Floor	3 days	Wed 10/18/17	Fri 10/20/17													
176		Ground floor	3 days	Sat 10/21/17	Mon 10/23/17													
177		car park mezz floor	3 days	Tue 10/24/17	Thu 10/26/17													
178		Fire Hose Cabinet installation	29 days	Tue 10/3/17	Tue 10/31/17													
179		1st floor	5 days	Tue 10/3/17	Sat 10/7/17													
180		2nd floor	5 days	Fri 10/6/17	Tue 10/10/17													
181		3rd floor	5 days	Mon 10/9/17	Fri 10/13/17													
182		4th floor	5 days	Thu 10/12/17	Mon 10/16/17													
183		4th mezz floor	5 days	Sun 10/15/17	Thu 10/19/17													
184		5th floor	5 days	Wed 10/18/17	Sun 10/22/17													
185		Roof floor	5 days	Sat 10/21/17	Wed 10/25/17													
186		Ground floor	5 days	Tue 10/24/17	Sat 10/28/17													
187		car park mezz floor	5 days	Fri 10/27/17	Tue 10/31/17													
188		Fire Extinguisher installation	10 days	Wed 11/1/17	Fri 11/10/17													
189		Addressable fire alarm control panel installation	10 days	Sat 11/11/17	Mon 11/20/17													
190		fire pump ,pump room piping work	15 days	Mon 9/11/17	Mon 9/25/17													
191		Testing& commissioning	20 days	Tue 9/26/17	Sun 10/15/17													
192		Gas	60 days	Mon 9/11/17	Thu 11/9/17													
193		Accessories Instalation	30 days	Mon 9/11/17	Tue 10/10/17													
194		1st floor	15 days	Mon 9/11/17	Mon 9/25/17													
195		2nd floor	15 days	Mon 9/11/17	Mon 9/25/17													
196		3rd floor	15 days	Mon 9/11/17	Mon 9/25/17													
197		4th floor	15 days	Mon 9/11/17	Mon 9/25/17													
198		4th mezzanine floor	15 days	Mon 9/11/17	Mon 9/25/17													
199		5th floor	15 days	Mon 9/11/17	Mon 9/25/17													
200		Ground floor	15 days	Mon 9/11/17	Mon 9/25/17													
201		Gas room fittings installation	30 days	Mon 9/11/17	Tue 10/10/17													
202		Ground floor	30 days	Mon 9/11/17	Tue 10/10/17													
203		Testing& commissioning	30 days	Wed 10/11/17	Thu 11/9/17													

Critical		Split		Finish-only		Baseline Milestone		Manual Summary		Inactive Task	
Critical Split		Task Progress		Duration-only		Milestone		Project Summary		Inactive Milestone	
Critical Progress		Manual Task		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task		Start-only		Baseline Split		Summary		External Milestone		Deadline	